




# Possible Collimation Priorities


June 13<sup>th</sup>, 2005



- Collimation Project made significant progress for phase 1:
  - Successful tests of **phase 1 collimator prototypes** (Nov04)
  - **Design and execution drawings** for major collimators completed (Apr05)
  - **Contract for series production** for all 125 required collimators (May05)
  - Commitment on **total budget** and approval by management (May 05)
- Last major open point: **Production & installation schedule**
- This CWG: Should we define priorities and if so, what are these?
- Today's meeting:
  - Don't expect final decisions and installation plan (too early).
  - Expect **detailed input on all relevant aspects for establishing a plan for collimator production and installation.**




# What needs to be installed?



Phase	Acronym	Material	Length [m]	Number	Locations	INJ	TOP	Purpose
	<b>Scrapers</b>							
1	TCHS	tbd	tbd	6	IR3, IR7			Beam scraping
2	<i>TCHS</i>	tbd	tbd	2	IR3, IR7			<i>Skew beam scraping</i>
	<b>Collimators</b>							
1	TCP	C-C	0.2	8	IR3, IR7	Y	Y	Primary collimators
1	TCSG	C-C	1.0	30	IR3, IR7	Y	Y	Secondary collimators
1	TCSG	C-C	1.0	2	IR6	Y	Y	Help for TCDQ set-up
2	<i>TCSM</i>	tbd	tbd	30	IR3, IR7			<i>Hybrid secondary collimators</i>
4	<i>TCS4</i>	tbd	tbd	10	IR7			<i>Phase 4 collimators</i>
	<b>Diluters</b>							
1	TDI	Sandwich	4.2	2	IR2, IR8	Y		Injection protection
1	TCLI	C	1.0	4	IR2, IR8	Y		Injection protection
1	TCDI	C	1.2	14	TI2, TI8	Y		Injection collimation
1	TCDQ	C-C	6.0	2	IR6	Y	Y	Dump protection
	<b>Movable Absorbers</b>							
1	TCT	Cu/W	1.0	16	IR1, IR2, IR5, IR8		Y	Tertiary collimators
1	TCLA	Cu/W	1.0	18	IR3, IR7	Y	Y	Showers from collimators
1	TCL/TCLP	Cu	1.0	4	IR1, IR5		Y	Secondaries from IP
3	<i>TCL/TCLP</i>	Cu	1.0	4	IR1, IR5		Y	<i>Secondaries from IP</i>



# Series Production Overview




- Now included 6 different types for a **total of 125 collimators**:

Design type	# total	# spares in total	Drawings	<b>Design differences with TCP/TCS design</b>					Jaws type
				Mech. Table	Tank	RF contacts	Flanges	Jaw assembly	
TCP/TCS (reference)	<b>49</b>	7	<b>yes</b>	no	no	no	no	no	CC clamped
TCT	<b>33</b>	3	<b>yes</b>	no	no	no	no	yes	Cu/W screwed
TCLP	<b>10</b>	2	<b>yes</b>	no	no	no	no	yes	Cu screwed
TCDI	<b>16</b>	2	<b>yes</b>	yes	yes	yes	yes	yes	C not cooled
TCHS	<b>9</b>	3	<b>no</b>	similar?	similar?	similar?	no	yes	tbd
TCT/TCLI (2beam)	<b>8</b>	2	<b>no</b>	similar?	different!	different!	yes	yes	Cu/W and CC

- Baseline is **start of production with TCP/TCS reference design** (most difficult and most important) → If we can build them all others are “easy”.
- All 3 CERN prototypes are of type TCS!
- TDI, TCDQ, TCDS, ... are not affected by this production.




# Original and New Approach



- Original production approach:
  - **Two different production sites for parallel production** of LHC collimators.
  - **European industry**: All TCP and TCS. Possibly other most important.
  - **Novosibirsk**: All other types (transfer line, tertiary, ...).
  - Split production risk and avoid bottle-necks.
- New approach:
  - **Only one producer: European industry with twice peak production rate.**
  - Peak production rate is 10 collimators/month!
  - Two production lines but **common bottle-necks** exist!
  - Increased production risk!
  - New possibility and **requirement to define priorities!**
- General worries about possible problems similar to QRL!




# Collimators Requirements



- LHC collimators are very different from magnets or QRL where all elements are required before start-up of the LHC!
- **LHC can be commissioned without any collimators or with missing collimators if intensity is restricted:**
  - 1 pilot bunch: No collimators.
  - ~46 nominal bunches @ 7 TeV:  
(~ 3 times Tevatron) 60% of phase 1 collimators.
  - ~1000 nominal bunches @ 7 TeV:  
(~ 65 times Tevatron) All phase 1 collimators.
  - 2808 nominal bunches @ 7 TeV:  
(~ 200 times Tevatron) Phase 1 + phase 2 + phase 3.
- Even with delays we can support increasing LHC intensities with partial installations: Big difference to QRL and magnets!
- Ignoring installation schedule implies cost and additional work!






# How to Produce?



- Two priorities are possible:
  1. Produce and install in order to optimize LHC performance reach at any time.
    - Advantages: LHC ready for first year operation after 60% of production and installation, most of production with 2 types, more time for equipping and testing collimators, ...
    - Disadvantages: Increased installation effort, potential need for temporary installations, need for multiple interventions, ...
  2. Produce and install according to the LHC installation schedule.
    - Advantages: Minimize installation effort, avoid temporary installations, avoid multiple interventions, ...
    - Disadvantages: LHC ready for first year operation only after installation of last batch, production of up to 3-4 collimator types in parallel, reduced time for equipping and testing collimators, ...
- Decision on approach will be taken at CERN: **What is the preferred approach for us?**




# What needs to be installed?



R. Perret et al



# Original “Collimator Installation Policy”




- Collimators are late and should **not be taken as a driving constraint for installation schedule**.
- There is **no interference of collimators with installation of “cold” machine parts**, which is highest priority and on the critical path.
- For **minimal impact** the following scenario was agreed (S. Weisz):
  - **Installation of all infrastructure (cables, water connections, ...)** during the standard infrastructure installation campaigns. Still true to my knowledge: all input defined.
  - **Installation of all collimator supports (including phase 2) during standard machine installation campaigns**, including connection of quick plug-ins and alignment of supports.
  - **Installation of phase 1 collimators (as soon as available) in quick plug-in fashion** (for radiation optimization): \_ hour per collimator!?
  - In case required: **Installation of simple vacuum pipes (2 kCHF/piece) for missing collimators** to not hold up general progress.
- Now it is time to define details...






# Version 1: Production and Installation



- A **general installation schedule** has been established for the LHC.
- A **collimator installation plan** has been drafted in order to fit into the general installation plan.
- Production **can barely fit the present installation plan** for standard phase 1 collimator, assuming:
  - **No delays** in production schedule.
  - **Just in time production** of collimators of the 4 different types, according to installation plan.
  - **Reduction of time for equipping and testing collimators at CERN** from 2 months to 0-1 month.
- Possible installation-oriented production schedule is extremely critical:
  - Delays will result in incompatibility with installation schedule.
  - **Delays can postpone the first LHC physics run!**
  - High risk and visibility, so we need accurate information and commitments!



# Draft of Collimator Installation



- Based on [presentation by K. Foraz on June 1<sup>st</sup>, 2005](#).


## Remarks:

- Added transfer line collimators to the presented installation schedule.
  - Produced only in 2007: 6 TCHS and 6 TCT/TCLI (2-beam) designs (requires temporary installations in IR2, IR3, IR7, IR8).
  - Does not include the passive absorbers in IR3 and IR7 (2 per IR).
  - Does not include devices which are not produced by the collimation project: 8 TCDD, 2 TCLIM, 2 TDI.
- Production **just in time for the sector to be installed next**.
  - **Betatron cleaning** completed after LSS7R installation in Nov 06:
    - Missing primary collimators, absorbers, secondary collimators before this date.
    - Not a functioning system for either beam before this date.
  - **Momentum cleaning** completed after LSS3L installation in Jan 07:
    - Missing primary collimators, absorbers, secondary collimators before this date.
    - Not a functioning system for either beam before this date.
  - **Last collimators to be produced are among the most important of the LHC.**


Section	Installation date
LSS8R	April-06
LSS1L	April-06
LSS5L	May-06
LSS8L	May-06
TI8	May-06
LSS3R	June-06
LSS6L	June-06
LSS6R	June-06
LSS5R	July-06
	August-06
LSS7L	September-06
TI2	October-06
LSS1R	November-06
LSS7R	November-06
LSS2L	December-06
LSS2R	December-06
LSS3L	January-07



# Just-In-Time Collimator Production with Contract




## Installation and Production of Regular Phase 1 Collimators



Only 1 month at CERN for testing and equipping!




# Remarks on Company Schedule




- Previous slide presented the **contractual production schedule**.
- Company schedule proposes **6 weeks delay** for samples and **1 month delay** for all series production.
- Company schedule relies on some **optimistic assumptions**:
  - Approval of several 10 new **sub-contractors** in the next weeks (possible if no bad surprise?).
  - Approval to **start series production before qualification samples** have been received and tested by CERN.
  - All **material for first 10 collimators** to company in the next two weeks (1 month earlier than agreed).
  - Some **crucial production processes** (calibration & referencing) have not yet been defined in detail by the company (additional time required).



# Just-In-Time Collimator Production with Company Dates





## Installation and Production of Regular Phase 1 Collimators with Proposal from Company



No time at CERN for testing and equipping!




# Version 1: Installation Optimized





# Important Dates for Version 1



Date all delivered

Date all ready for installation

Status

(below is contract, company schedule: + 1 month)

**31/10/06**

**31/12/06**

Ready for LHC year 1

*Up to 3% of intensity (43 bunches OK)*

31/10/06

31/12/06

All “regular” collimators

*Up to 40% of intensity but restricted  $\beta^*$  in IR2/8*

31/03/07

31/05/07

All “phase 1” collimators

*Up to 40% of intensity with free  $\beta^*$  in IR2/IR8 and no restriction for injected batches*

30/04/07

30/06/07

Phase 3 ready for nominal luminosity

*Up to 40% of intensity but allowing for nominal luminosity. Delayed installation.*


30/04/08

30/06/08

All “phase 1+3” spares available



# Version 2: Minimal “Ready for Year 1” System



- Detailed performance estimates need to be done. Numbers based on past experience and qualitative considerations.
- A system to be ready for LHC first year operation would **consist of the 60 most important collimators** (out of 125 total collimators)
  - 8 TCP collimators (all installed of phase 1).
  - 24 TCS collimators (2/3 of installed).
  - 22 TCT collimators (3/4 of installed).
  - 4 TCLP collimators (all installed of phase 1).
  - 2 TCDI collimators (1/7 of installed).



These collimators would allow to **run the LHC in 2007 (first year)** for 43 on 43 nominal bunches and without an expected limitation from the collimation system!

- Do such considerations make sense? What is the really required minimal system? Should we study and define a sub-system? Do we need all collimators in 2007? What are other critical collimators? ...






# Version 2: Performance Optimized





# Important Dates for Version 2



Date all delivered

Date all ready for installation



Status

(below is contract, company schedule: + 1 month)

<b>31/07/06</b>	<b>30/09/06</b>	Ready for LHC year 1 <i>Up to 3% of intensity (43 bunches OK)</i>
31/10/06	31/12/06	All “regular” collimators <i>Up to 40% of intensity but restricted <math>\beta^*</math> in IR2/8</i>
31/03/07	31/05/07	All “phase 1” collimators <i>Up to 40% of intensity with free <math>\beta^*</math> in IR2/IR8 and no restriction for injected batches</i>
30/04/07	30/06/07	Phase 3 ready for nominal luminosity <i>Up to 40% of intensity but allowing for nominal luminosity. Delayed installation.</i>
30/04/08	30/06/08	All “phase 1+3” spares available





# Version 3: TCDI First + Performance Optimized Later






# Version 4: Some Mixture





# General Remarks on Production




- We need to foresee production of **up to 3-4 collimator types in parallel**.
- We cannot finish one type before doing the next type (**spares at the end**).
- Installation-ready for **minimal “first year system” for the LHC** with contractual dates, ignoring for the moment delayed schedule from producer:
  - Installation priority: 31.12.2006 (version 1: last delivery 30.10.2006)
  - Performance priority: **30.09.2006** (version 2: last delivery 31.07.2006)
  - TCDI first: 30.11.2006 (version 3: last delivery 30.09.2006)
  - Mix: 31.10.2006 (version 4: last delivery 31.08.2005)

Note: Dates assume contractual peak production of 10 collimators/month in Summer 2006!

Successful sample production assumed for 31.07.05 (has not started yet)!



# Steps towards a Decision




- June 1<sup>st</sup>: Input from the installation side.
- June 6<sup>th</sup>: Visit to company.
- June 10<sup>th</sup>: Visit of company at CERN.
- June 13<sup>th</sup>: CWG on possible priorities.
- June 15<sup>th</sup>: New proposal for production schedule from company.
- June 21<sup>st</sup>: Decision on first 10 collimators to avoid further delays.
- June 29<sup>th</sup>: LTC???
- July 4<sup>th</sup>: ABMB
- July 6<sup>th</sup>: Announcement of collimator production & installation plans.

➔ Comments on process are welcome!



# Questions for Brainstorming



- **Significant risks from collimator production exist!**
  - We rely on a **single company without any margin in the production schedule!**
  - We are already **discussing bypassing of some quality assurance steps and delays before the production has started!**
  - We can imagine **strong future pressure to skip time-consuming quality checks and calibration procedures!**
  - Strong risk to end up with **sub-optimal collimators in the LHC (need 3 times better than Tevatron already for 43 on 43 nominal bunches)!**
- **How to best address this risk?**
  - Define sub-system for first year? Minimize risk for performance?
  - Delay less important collimators? Acceptable? What are these?
  - Accept installation delays (plug-in of later collimators): cost of temporary pipes (2kCHF/pipe), second installations, break of vacuum for installing delayed collimators, ...
  - Insist on all collimators for 2007 and, if required, put additional money (if budget available)?
  - ...
- Your input will have an impact on what collimators will be there in 2007! Feedback required from members of CWG, LHCOP, MPWG, ...