
Collimation Hardware Commissioning

procedures


Th. Weiler, O. Aberle, R. Assmann, R. Chamizo, J. Lettry, R. Losito, S. Redaelli, R. Saban

Accelerator and Beam Department, CERN






Workflow



Workflow



Hardware Commissioning Steps

- Full system tests (with or without vacuum)
 - remove blocking of jaws
 - verification of collimator corner orientation (in the tunnel)
 - check low level control, jaw movement and position sensors/switch response, including the verification of the position of the switch with respect of the end stop (only relative position needed here)
 - check temperature sensors
 - LVDT calibration and resolver check
 - check interlock chain
 - check communication (from top level [CCC-room application to collimator])
 - check water tightness/ adjust flow-rate



Hardware Commissioning Steps


- Full system tests (vacuum required)
 - check LVDT calibration and resolver (if not done before under vacuum)
 - auto-retraction test
 - measurement of mechanical play
- \Rightarrow estimated commissioning time per collimator: $\approx 13h$ / $\approx 11.5h$ (all test under vacuum)
- The results of all steps are entered to MTF, in general an OK, date and operator. For some steps data has to be files in (auto-retraction, calibration).

The hardware commissioning paper can accessed on my dfs public:

\\cern.ch\dfs\users\weiler\Public\Commissioning\ LHC-CollimatorCommissioning-v1.0_CommissioningChapter.pdf




MTF-Profile (2008/01)







Finding Collimator Related Data I



Finding Collimator Related Data II



Finding Collimator Related Data III



Inserting Data / View Progress

