PHASE II IN WARM REGIONS O. ABERLE

Collimation Working Group 07/06/2010

Overview


- □ Planned for 2012/13
 - Objectives and schedule
- Situation today
- □ To be done
 - 1 : In Point 3 (LSS)
 - 2 : In the other points
- Summary
- Questions and Discussion

Planned for 2012/13

3

- Year 2011:
- o Summer: Review of lessons with LHC beam. Approval of construction plan to 2015.
- o Continuation cryo work and production for IR3 at full speed.
- o SPS and HiRadMat beam tests for phase 2 secondary collimators.
- Start production of additional collimators: industry, CERN, SLAC.
- Long shutdown end 2011 to beginning 2013:
- o Implement cryo modifications and install 4 "cryo-collimators" for both IR3 dispersion suppressors.
- o Implement combined betatron/momentum cleaning in IR3 (install 10 collimators into the IR3 warm region).
- Year 2013:
- o The IR3 cryo collimation is operational. Combined betatron/momentum cleaning system is available in IR3.
- o Better collimation efficiency and lower impedance. Should allow for increased p and ion intensity.
- o Losses can be almost fully relocated to IR3 in case of IR7 problems with radiation to electronics.
- Long shutdown 2014/15:
- o Install 4 TCLP collimators in IR1 and IR5 (requires removal of TOTEM Roman Pots).
- o Implement cryo collimation in IR7 and IR2.
- o Install 30 phase II secondary collimators in IR3 and IR7 (complementing existing phase I collimators).
- o Install 2 hollow e-beam lenses as scrapers.
- o Install 2 new TCT's in IR2 to solve ZDC acceptance problem.
- o Install 2 tungsten collimators in IR6 (improved cleaning downstream of TCDQ, avoid quenches of Q4).
- o Install the agreed remote handling for the highly radioactive LHC cleaning insertions.
- o Install missing equipment for IR7 air ducts and commission modified ventilation and air conditioning.

- \square IR 3 and IR 7
 - 8 + 22 TCSM locations prepared:
 - Base support installed
 - Cables up to the last few meters ready (No BPM!)
 - Rack space reserved, has to be reorganized
 - 4. Vaccum replacement chambers ok




TCP (II

TCLA (E)

To be done in 2012/13

- \square IR 3 in 2012/13 (combined betatron/momentum cleaning in IR3)
 - 8 locations of phase 2 (TCSM) ok
 - Use Scraper location for additional TCP, Layout modification (Cooling and cables ok, supports and vacuum chambers to do)
- □ IR 7 in 2012/13
 - 22 locations to be equipped with phase 2 plug-ins. Alignment of supports for phase 2.
- Points to work on:
 - Pull cables for BPMs (IR3 and IR7)
 - Work on flow rate/distribution for the final system (flow-fix?)
 - Auto retraction clutch?



To be done for 2014

□ IR 1 and 5 ■4 TCLP's (at Roman pot location) Install supports, alignment □ IR 2 2 new TCT's Infrastructure not prepared □ IR 6 2 new TCT's (TCLA) Infrastructure not prepared

Installation

and installation test

Installation

and installation test

Hardware Commissioning

Beam Commissioning

Installation

and installation test

Installation

and installation test

Summary

- Implement combined betatron/momentum cleaning in IR3 (install 10 collimators into the IR3 warm region) straight forward
- 5 TCS and 3 TCP spares available
 - 4 collimators in radioactive storage
 - 1 TCS with the vacuum group for testing. Leaking!
 - 1 TCLP with the tansport group for remote handling
- New supports, plug-ins, cables, control systems etc.

Questions and Discussion

Number of new collimators to be produced?:

TCP

TCT at CERN!

- Change scraper locations (2) in IR 3 to TCP? Change scraper locations (6) in IR 7 to hollow ebeam-lense?
- Integrate TCT's into the Layout (IR 2 and 6)
- Move and/or install TCT'S to Point 1 and 5?
- Production conflicts within central work shop,
 B 252 and B 867!

Spare slide

_	1		I=	<u> </u>	— •
I R	Hardware	#	Justification	Constru- ction	Infra- structure
1	TCLP installed	2	Interaction debris for nominal luminosity	OK	prepared
	TCTH, TCTVA moved	4	Phase 1 IR upgrade (if change in D2-D1 region)	OK	move
	TCT (new type?) installed	4	Phase 1 IR upgrade (reduced aperture in matching section)	new	new
2	TCTH installed	2	Improve signal acceptance in ZDC	new	new
	TCRYO installed	2	Remove limit on ion luminosity	new	new
3	TCSM installed	8	Lower impedance (1/2), faster setup (h → s), longer lifetime LSS3 (x 3)	new	prepared
	Shift positions of 24 SC magnets by 3m, 3cm		Space for collimators at critical loss locations		
	TCRYO installed	4	Better efficiency (x 15-90) with collimators in SC dispersion suppressor	new	new
5	TCLP installed	2	Interaction debris for nominal luminosity (after removal of Roman Pots)	OK	prepared
	TCTH, TCTVA moved	4	Phase 1 IR upgrade (if change in D2-D1 region)	OK	move
	TCT (new type?) installed	4	Phase 1 IR upgrade (reduced aperture in matching section)	new	new
6	TCLA installed	2	Reduce quench risk after TCDQ	new	new
7	TCSM	22	Lower impedance (1/2), faster setup (h → s), longer lifetime (x 3), lower R2E (1/8 - 1/2)	new	prepared
	Shift positions of 24 SC magnets by 3m, 3cm		Space for collimators at critical loss locations		
	TCRYO installed	4	Better efficiency (x 15-90) with collimators in SC dispersion suppressor	new	new