OP workshop on LHC integration and machine checkout November 8<sup>th</sup>-9<sup>th</sup>, 2007 CERN, Geneva, Switzerland

# The LHC Collimation System

S. Redaelli, AB-OP

Based on discussions with R. Assmann, M. Jonker and T. Weiler







## **Outline**



- Introduction
- LHC collimation system

Layout, design and people Controls and operational challenges Tools available

Commissioning without beam


Plans for commissioning without beam Deliverables of cold checkout Contributions from OP

- Interfaces to other systems
- Conclusions



## Introduction





$$E_b = 7 \text{ TeV} - I_b = 3.4 \times 10^{14}$$


Stored energy	~ 2 x 360 MJ
Quench limit	~ 10 mJ / cm <sup>3</sup>
Damage (metal)	~ 50 kJ / mm <sup>2</sup>



LHC enters in a *new territory* for handling ultra-intense beams in a super-conducting environment!

Correspondingly, a powerful collimation system will be needed.

- → Control losses 1000 time better than the state-of-the-art!
- → Need collimation at all machine states: injection, ramp, squeeze, physics
- → Important role of collimation system for machine protection





# The Phase I LHC collimation system



### Two warm cleaning insertions

**IR3: Momentum cleaning** 

1 primary (H)  $\rightarrow$  TCP [C]

4 secondary (H,S) → TCS [C]

4 shower abs.  $(H,V) \rightarrow TCLA[W]$ 

**IR7: Betatron cleaning** 

3 primary (H,V,S)

11 secondary (H,V,S)

5 shower abs. (H,V)

3 beam scrapers (H,V,S)

### Local cleaning at triplets


8 tertiary (2 per IP)→ TCT [W]

Physics debris absorbers [ Cu ] 2 TCLP's (IP1/IP5)

Protection (injection/dump)
10 elements →TCLI/TCDQ [ C ]

Transfer lines
13 collimators → TCDI [ C ]

Passive absorbers for warm magnets



41 movable **ring** collimators per beam!



# Present system status and plans



Detailed documentation in a recent note by Ralph: ECR LHC-TC-EC-0001-00-10

In the tunnel, as of today:	<u>Ring</u> :	IR7 (TCP's, TCSG's)	18
		IR6 (TCSG's)	2
		IR5 (TCT's)	3
		IR8 (TCT's)	2
	TL's:	TI8	6
		TI2	5
		<u>Total</u>	<u>36</u>
Expected for fi	irst run to	o 7 TeV:	<b>71</b> *
	_		

\* Rely on production schedules of CERCA and TS workshop After the crisis, fully on track for the moment!

- ⇒ No expected performance limitations for first physics run (Stage A)
- ⇒ For checkout matters, no differences from the final system...

(Nominal Phase I system:

98)



# System commissioning: People



(inside mandate of the LHC collimation project)

System commissioning: R. Assmann, T. Weiler AB-ABP

S. Redaelli AB-OP

M. Jonker, M. Sobczak AB-CO

R. Losito, A. Masi + team AB-ATB (low-level)

O. Aberle, R. Chamizo, Y. Kadi + team AB-ATB (hardware)

**Special functionalities** 

Injection team, Dump team,

(with beam only)

(protection, physics,...) Ion collimation team, TOTEM, ...

Several project internal meetings to drive the various activities (Collimation project steering, Collimation Working Group, Controls, ...). *Links given in OP-wiki for documentation*.




# **Collimator design**



### Main design features


- Two jaws, 4 motors (position and angle)
- Concept of spare surface (5th motor)
- Different azimuthal angles (H,V,S)
- External reference of jaw position (LVDT)
- Auto-retraction
- RF fingers
- Jaw cooling





# **Real collimators**








# **Real collimators**








# **Real collimators**








# Controls challenge - settings/survey





Settings: 2 jaws → 4 motor positions; 1 motor for tank position.

Survey: 7 position measurements (4 corners + 2 gaps + tank)

4 motor resolvers

5 temperature sensors (1 per jaw corner + water temperature)

10 switch statuses (full-in, full-out, anti-collision)

<u>Dump thresholds (functions+discrete):</u> 6 x 2 jaw positions/gaps; some gap values vs.


energy and beta\* factor; 5 temperatures; switch statuses vs. machine mode.

of freedom



# **Tools available from the CCC**








# Operational challenges





LHC: cleaning and protection **required** all the time: injection → 7 TeV → physics!

Each "critical" collimator setting will have limit functions for dump thresholds and operational tolerance windows.

Functions and "actual" settings needed!


Beam safety: system detects internally faults

Redundancy: limits vs. energy, beta\* factor



## **Tools for function-driven control**





PHYSICS: NSIGMA

PHYSICS: BEAMBASEDPARAMETER

PHYSICS: NSIGMA

PHYSICS: NSIGMA\_TOL

HW SETTINGS: A

HW SETTINGS: A\_TOL

HW SETTINGS: COLLIMATOR\_MOTOR\_POSITION\_FUNCT

HW SETTINGS: COLLIMATOR\_MOTOR\_TOLERANCE

HW SETTINGS: motorPosition

Implementation into standard LSA tools: TRIM, generation, makerules, ...

Dedicated application will come as needed.

Function-driven movements not yet operational from CCC

Main **challenge** for the next months.

**Test stand setup** in the collimator workshop, results expected by December 2007.

Thanks: Mike, Delphine, Lasse, LSA team (Greg, Wojtek Jutta, Raphael)




# **Tools: Web documentation for HWC**





THE LHC Operation Web Site and APPLICATION LAUNCHER



Link to on-line collimation DB


Thanks to R. Billen (DB), D. Jacquet (DB-OP), E. Veyrunes (web)

Web repository kept up-to-date: will included all collimators installed in the LHC.



## Web documentation





## **Collimator operational information**

IP/BEAM	B1	B2
1	<u>X</u>	<u>X</u>
2	<u>X</u>	<u>X</u>
3	<u>X</u>	<u>X</u>
5	<u>X</u>	<u>X</u>
6	<u>X</u>	<u>X</u>
7	<u>X</u>	<u>X</u>
8	<u>X</u>	<u>X</u>
TI	<u>X</u>	<u>X</u>
ALL	<u>X</u>	<u>X</u>

Configuration file

DEVICE_NAME   MTF link   FAMILY   IP   BEAM   ANGLE   Config Angle   Jaw Orientation   Summary   Photo 252   Photo LHC   3D Layout   Last modified
--



# **Snapshot of web-DB**




DEVICE_NAME	MTF link	FAMILY	IP	BEAM	ANGLE	Config Angle	Jaw Orientation	Summary	Photo 252	Photo LHC	3D Layout	Last modified
TCSG.252.TEST		TCSG	7	В1	135.0						?	
TCP.D6L7.B1	TCP109 Acceptance (extra)	ТСР	7	В1	90.0	-90.0	D/B/C/A	xls/pdf	6			31/07/2007
TCP.C6L7.B1	TCP101 Acceptance (extra)	ТСР	7	В1	0.0	0.0	C/A/D/B	xls/pdf	Take .	Sal		31/07/2007
TCP.B6L7.B1	TCP102 Acceptance (extra)	ТСР	7	В1	127.0	-53.1	C/A/D/B	xls/pdf	Senator pictor and pictor pict	Comparison programmes for the second programmes of the second programme		01/08/2007
TCSG.A6L7.B1	TCS020 Acceptance (extra)	TCS	7	В1	141.2	-38.9	C/A/D/B	xls/pdf	Amater ping a word of the Common of the Common of	Companies pingle in the layer foll production companies		01/08/2007
TCSG.B5L7.B1		TCS	7	B1	143.5							
TCSG.A5L7.B1	TCS021 Acceptance (extra)	TCS	7	В1	40.7	-139.3	D/B/C/A	xls/pdf		Consister played in a layed not yellowable cory of microscope		25/10/2007
TCSG.D4L7.B1	TCS029 Acceptance (extra)	TCS	7	В1	90.0	-90.0	D/B/C/A	xls/pdf		Communities played in the Buyell 1000, particulation convey communities of international		10/08/2007
TCSG.B4L7.B1	TCS032 Acceptance (extra)	TCS	7	B1	0.0	0.0	C/A/D/B	xls/pdf		Commenter giogne in to be a not published for your and inconverse		10/08/2007



## What is behind...: Database tables





Includes all required critical configuration (BLM s) and calibration data and operational data

### Merges

layout information + production and CERN measurements + results of approval + nominal optics...

Will be updated with the results of the HWC (e.g.: updated calibration of switch position)

46 devices inserted in the production database as of today! Automatic tool provided by CO-DM; consistency checks.

Thanks to Ronny, Chris, Delphine, Mike. BLM team (Laurette). Data are the outcome of the Collimation Production Steering approval procedure (thanks to T. Weiler, R. Chamizo, R. Losito's team ...)



## **Outline**



- Introduction
- LHC collimation system

Layout, design and people Controls and operational challenges Tools available

- Commissioning without beam
   Plans for commissioning without beam
   Deliverables of cold checkout
   Contributions from OP
- Interfaces to other systems
- Conclusions



## Plans for HWC without beam



**CERN** CH-1211 Geneva 23 Switzerland



LHC Project Document No.

LHC-AB

CERN Div./Group or Supplier/Contractor Document No.

AB/ABP, AB/ATB

EDMS Document No.

000-2007-1234

Date: 2002-04-15

#### **Test Procedure**

## COLLIMATOR FINAL ASSEMBLY AND HARDWARE COMMISSIONING FOR LHC


Page 3 of 30

		Table of Contents
1	1.	INTRODUCTION4
2	2.	REQUIREMENTS ON COLLIMATION SYSTEM5
3	3.	OVERVIEW OF THE WORK FLOW5
4	4.	ASSEMBLY AT CERCA6
	5.	RECEPTION TESTS AT CERN
6	5.	FINAL ASSEMBLY AND INDIVIUAL SYSTEM TESTS (BLD. 252) 12
7	7.	TRANSPORTATION TO LHC
8	8.	COLLIMATOR INSTALLATION IN THE TUNNEL
9	9.	HARDWARE COMMISSIONING22
1	10.	SAFETY25
1	11.	REFERENCE
•	A IN	ISTALLATION AND COMMISSIONING SCHEDULE FOR COLLIMATION 26
		S. Redaelli
		R. Saban
		Th. Weiler

**HWC procedures** specified (EDMS document by **T. Weiler**): cover all production phases.

HW commissioning in preparation of beam operation MTF structures.

Close collaboration: ABP, ATB, OP, CO, HCC



Profile for TC
Description: Collimator



Final validation of single collimator functionalities!

Beam commissioning not discussed here.

- → Commissioning studies in PhD of C. Bracco (May 2008)
- → Talk at the MAC of Dec. 2007





Important to verify hardware functionality and ensure that remote operation is safe:

- Final sensor calibration in accelerator environment (long cables)
- Repeat measurements after transport (e.g. verify switch position)
- Are we sure that the collimators perform as in surface??

News from last Friday, Ralph s following up...

This is not the high-precision environment that we expected

Three collimators to be taken out of the tunnel for cleaning!



Heavy debris from cutting and welding found on the collimator, its mechanical system and on sensors.






Important to verify hardware functionality and ensure that remote operation is safe:

- Final sensor calibration in accelerator environment (long cables)
- Repeat measurements after transport (e.g. verify switch position)
- Are we sure that the collimators perform as in surface??

News from last Friday, Ralph s following up...

This is not the high-precision environment that we expected

Three collimators to be taken out of the tunnel for cleaning!



Heavy debris from cutting and welding found on the collimator, its mechanical system and on sensors.





Important to verify hardware functionality and ensure that remote operation is safe:

- Final sensor calibration in accelerator environment (long cables)
- Repeat measurements after transport (e.g. verify switch position)
- Are we sure that the collimators perform as in surface??

News from last Friday, Ralph s following up...

This is not the high-precision environment that we expected

Three collimators to be taken out of the tunnel for cleaning!



One protection found was dirty green linen with holes. This was found partly directly on the naked collimator: high risk when being removed, if the linen gets stuck on cables, sensors, ...






Important to verify hardware functionality and ensure that remote operation is safe:

- Final sensor calibration in accelerator environment (long cables)
- Repeat measurements after transport (e.g. verify switch position)
- Are we sure that the collimators perform as in surface??

News from last Friday, Ralph s following up...

This is not the high-precision environment that we expected

Three collimators to be taken out of the tunnel for cleaning!



Another "solution" found was the placement of a wooden board on the collimator.



# Machine protection aspects



CERN CH-1211 Geneva 23 Switzerland



CERN Div./Group or Supplier/Contractor Document No.

AB/XX/XX

EDMS Document No.

Date: 2007-02-16

#### MPS Commissioning Procedure

THE COMMISSIONING OF THE LHC MACHINE PROTECTION SYSTEM

## MPS ASPECTS OF THE COLLIMATION SYSTEM COMMISSIONING

#### Abstract

This document describes the set of tests which will be carried-out to validate for operation the machine protection aspects of the **LHC collimation system.** The area concerned by these tests extends over 7 out of the 8 long straight sections.

These tests include the Hardware Commissioning, the machine check-out and the tests with beam, to the extent that they are relevant for the machine protection functionality of collimation.

#### Prepared by :

Ralph Assmann Michel Jonker Roberto Losito Stefano Redaelli Thomas Weiler Checked by:
Roger Bailey
Andy Butterworth
Bernd Dehning,
Brennan Goddard,
Eva Barbara Holzer,
Verena Kain,
Mike Lamont,
Blanca Perea Solano
Rudiger Schmidt,
Benjamin Todd,
Jorg Wenninger,
Markus Zerlauth

Approved by : Rüdiger Schmidt Commissioning of machine protection functionality documented.

Discussions at the MP-SubWG

Includes commissioning of relevant safety aspects (without and with beam) and handling of critical parameters.

Complementary to HWC procedure, more focused on global system checks.

No details discussed here.



## Deliverables for the cold checkout



### Outcome of the collimator hardware commissioning:

- ☑ Validation of single collimator HWC, all relevant functionality
- Settings and sensor readouts (position, temperature, switches,...) verified
- Control of each collimator from CCC is declared "safe"
- Machine protection functionality (without beam) partially established

### Cold checkout should be focused on

### Perform global, simultaneous system checks

Control an *ensemble* of collimators

Address timing and synchronization issue

Function-driven motion, "tracking" tests with other equipment

Establish full machine protection functionality without beam

### ☑ Verify interfaces to other accelerator systems

Beam loss monitors: configuration/acquisition of distributed system

Sequencer driven commands, machine modes

### Management/validation of measurement data

Verify logging of distributed systems (big data sets!)

Consistency and sanity checks; global system status



# Contribution expected from OP



- Top-level control, LSA implementation
- Check of system interfaces
- Participation to HWC, definition of procedures
- Preparation of operational and configuration data
- Database maintenance
- Web documentation (production phase)

People: Stefano, Delphine (OP data, LSA parameter space),

Eric (web, soon software!).

All under Mike's blessing, obviously.

More contribution expected for checkout tests from CCC, when the system will be operational (e.g. procedure for global system checks)



# Interfaces to others systems



	Application	XPOC	Analog Acquisition	Alarms	Software Interlocks	Critical Settings	Post Mortem	Timing
INJECTION KICKERS	☑	X	X	X		X	X	X
BEAM DUMP	<b>4</b>	Х	X	X		X	X	X
POWER CONVERTERS				Х	Х		Х	Х
COLLIMATORS	✓			X	X	X	X	X
RF	MM		Х	Х	Х		Х	Х
LFB	☑		X	X		X	X	X
TFB	<b>V</b>		X	X			X	X
MAGNETS				X			X	
MKQA				X	Х		X	X
WARM MAGNETS				X	X		X	X
RADIATION MONITORS				X			X	
SPECTROMETERS				X	X		X	



## Interfaces - cont'd



## Post-mortem / logging

1 Hz logging sufficient (synchr. to machine)
Consistency checks and analysis tools to be developed
Tl2 as test-bed: 3 collimator x several days (seems promising)

### **Timing**

Essential! LSA will have to drive the hardware through machine timing Settings + thresholds need to be synchronized and driven coherently

## Critical settings

Limit functions in the LSA + FESA level ready for tests Implementation of MCS functionality to be discussed Detailed MP procedures are (will be) available

### **Alarms**

List of relevant failure needs to be prepared (map the internal failures)

### **Software interlock**

Failures are mostly detected internally

→ Test that collimator beam permit (HW) is removed Orbit interlocking at specific location (experience will tell...)



## **Conclusions**



- Collimation system installation in good shape
  - We need to be ready to handle the full Phase I system!
- Hardware commissioning without beam (within coll. proj. mandate)

  Deliverable: collimator HW safe for operation from CCC

  Procedures are available will be detailed further, as required

  Software tools basically available good feedback from TI2 tests
- Scope for the checkout what we need for beam startup?

Required function driven motion still to be demonstrated

System fully operational; synchronized functions

Machine protection functionality fully established (scope of Stage A)

Reliable interfaces to distributed BLM system!

## Significant contributions from OP

So far: involvement in HWC + software issues Expected to grow during checkout - collimator experts still driving tests



## References: links in OP wiki



### Relevant References for the Collimation system

#### Papers on the collimator layout:

- Concept of multi-stage cleaning in the LHC Blue book, Vol. 1, Ch. 18
- Detailed layout of the LHC collimation system layout (Phase I + slot allocations for subsequent phases)
  - ECO for the final IR3 and IR7 layout (LHC-LJ-EC-0002) a, also listed in the LHC Collimation Project page
  - 2. ECO for Tertiary Collimators (TCT) 3
  - ECO for Active absorbers<sup>®</sup>

#### System performance; system staging versus LHC performance:

- G. Robert-Demolaize's PhD thesis <u>CERN-THESIS-2006-069</u>
- Ralph at Chamonix 2006
- Various presentations at the LHC collimation working group meeting (<u>LCWG</u><sup>®</sup>)

#### Procedures:

- 1. Hardware commissioning procedures (EDMS commissioning procedure 3)
- System for the first year of operation (ECR <u>LHC-TC-EC-0001</u><sup>®</sup>)
- System commissioning during Stage A: talks at the LHCCWG (1<sup>®</sup>, 2<sup>®</sup>)

#### Specs of various controls levels

- Top level: <u>LHC-TCT-ES-0001-10-00</u>
- 2. Middle level: under publication
- Low level: under publication

#### Recent presentations:

- Recent overview of the Phase I collimation: <u>Stefano</u><sup>®</sup> at HB2006
- Readyness for the first year of operation: Ralph<sup>®</sup> at the MAC

#### Web pages

- LHC collimation Project <sup>8</sup>
- LHC collimation working group <sup>8</sup>
- Web documentation of the system with details of each device
- MTF HWC for the LHC collimators