





Plan for Collimator Commissioning



R. Assmann, CERN/AB

7/12/2007

for the Collimation Project

LHC MAC



1) Installation Planning and Performance Reach



- Collimation is an **performance-driven system**: Low energy and low intensity requires much less collimators.
- Several systems defined for initial installation (160 DB locations):
 - Full system [as defined in LHC-LJ-EC-0002 (IR3/7), LHC-LJ-EC-0003 (tertiary collimators), LHC-LJ-EC-0010 (active absorbers), LHC-LJ-EC-0014 (passive absorbers) and LHC-T-EC-0001 (injection protection)]
→ 116 collimators
 - Minimal system 7 TeV (only required collimators) **→ 70 collimators**
 - Minimal system for 450 GeV (Oct 2006) **→ 36 collimators**
 - Starting system for 7 TeV (June 2007-now) **→ 92 collimators**
- Every installation plan **adapted to LHC performance goals, LHC schedule and collimator production schedule.**
- Formalized in ECR. Ahead of planning since September!

Staged Installation Phase 1

June/Sep 2007

Installation until Apr08


92 collimators

29 vacuum sectors affected

Beam

Installation 2008/9 shutdown

24 collimators




Ready for 7 TeV physics in May 2008!

1. Luminosity up to $10^{33} \text{ cm}^{-2} \text{ s}^{-1}$.
2. Total stored intensity of up to 1×10^{14} p per beam.
3. Maximum injection of up to 1.7×10^{13} p per pulse.
4. Minimum β^* in IR1/IR5/IR8 of 2 m. **(or less)**
5. Minimum β^* in IR2 of 10 m. **(or less)**

Intensity reach at ~50% of full phase 1 system.

2) Progress: Industrial Production




Industry: 94% of production for 7 TeV initial ring installation has been completed (75/80).

All collimators for initial installation should be at CERN by end of the year.

Total production of 110 collimators should be completed in April.

Installation: Status and IR1 Example



- We are installing presently about 4 collimators per week.
- At this time: 64 installed → **~ 70% of total installation** completed.



CERN Production



- In total **15 special collimators** produced at CERN.
- Last for initial installation will arrive in week 11.
- Fully on track with production.

Collimator	Quantity	Availability
TCDD #1	1	week 39
TCAPA	4	week 51
TCAPB	2	week 5
TCAPC	2	week 8
TCTVB #1	1	week 5
TCTVB #2	1	week 7
TCTVB #3	1	week 9
TCTVB #4	1	week 11
TCLIA #1	1	week 13
TCLIA #2	1	week 15



Two-beam collimator

Passive Absorber





3) Hardware Commissioning & Cold Checkout



System commissioning:	R. Assmann, T. Weiler	AB-ABP
	S. Redaelli	AB-OP
	M. Jonker, <i>M. Sobczak</i>	AB-CO
	R. Losito, A. Masi + team	AB-ATB (low-level)
	O. Aberle, R. Chamizo, Y. Kadi + team	AB-ATB (hardware)

Special functionalities (protection, physics,...)	Injection team, Dump team, Ion collimation team, TOTEM, ...	(with beam only)
---	--	------------------

➔ Collaborative effort between several teams and groups.

HWC Procedure Defined and in MTF



CERN
CH-1211 Geneva 23
Switzerland



LHC Project Document No.
LHC-AB

CERN Div./Group or Supplier/Contractor Document No.
AB/ABP, AB/ATB

EDMS Document No.
000-2007-1234

Date: 2002-04-15

Test Procedure

COLLIMATOR FINAL ASSEMBLY AND HARDWARE COMMISSIONING FOR LHC

Page 3 of 30

Table of Contents

1. INTRODUCTION	4
2. REQUIREMENTS ON COLLIMATION SYSTEM	5
3. OVERVIEW OF THE WORK FLOW	5
4. ASSEMBLY AT CERCA	6
5. RECEPTION TESTS AT CERN	10
6. FINAL ASSEMBLY AND INDIVIDUAL SYSTEM TESTS (BLD. 252)	12
7. TRANSPORTATION TO LHC	16
8. COLLIMATOR INSTALLATION IN THE TUNNEL	17
9. HARDWARE COMMISSIONING	22
10. SAFETY	25
11. REFERENCE	26
A INSTALLATION AND COMMISSIONING SCHEDULE FOR COLLIMATION	26

S. Redaelli
R. Saban
Th. Weiler

HWC procedures specified (EDMS document by T. Weiler): cover all production phases.

HW commissioning in preparation of beam operation **MTF structures**.

Close collaboration: **ABP, ATB, OP, CO, HCC**



Profile Workflow

Profile for TC
Description: Collimator

Actions: [Add step](#)

Workflow diagram

No Workflow Diagram defined

Step	Other name	Description name
MTF013485	()	10-BS Cooling Water Infrastructure
MTF013486	()	12-BS Final Cabling and Plug-in Check
MTF013487	()	14-TE Removing blocking of Jaws
MTF013488	()	16-TE Water Tightness - Flow Rate Adjustment
MTF013489	()	18-TE Jaw Movement and Pos. Sensor Response
MTF013490	()	20-TE Temperature Sensor Response Check
MTF013491	()	22-FS Auto-retraction Test
MTF013492	()	24-FS LVDT and Resolver Calibration
MTF013493	()	26-FS Interlock Chain Check
MTF013494	()	28-FS Communication Check
MTF013495	()	30-FSV Auto-Retraction Tests
MTF013496	()	32-FSV Measurement of Mechanical Play
MTF013497	()	34-FSV LVDT and Resolver Calibration Check
MTF014798	()	IN010. Initial alignment

Final validation of single collimator functionalities!

Machine Protection Commissioning Being Formally Defined



CERN
CH-1211 Geneva 23
Switzerland



LHC Project Document No.
CERN Div./Group or Supplier/Contractor Document No. AB/XX/XX
EDMS Document No.

Date: 2007-02-16

MPS Commissioning Procedure

THE COMMISSIONING OF THE LHC MACHINE PROTECTION SYSTEM

MPS ASPECTS OF THE COLLIMATION SYSTEM COMMISSIONING

Abstract

This document describes the set of tests which will be carried-out to validate for operation the machine protection aspects of the **LHC collimation system**. The area concerned by these tests extends over 7 out of the 8 long straight sections.


These tests include the Hardware Commissioning, the machine check-out and the tests with beam, to the extent that they are relevant for the machine protection functionality of collimation.

Prepared by :
Ralph Assmann
Michel Jonker
Roberto Losito
Stefano Redaelli
Thomas Weiler

Checked by :
Roger Bailey
Andy Butterworth
Bernd Dehning
Brennan Goddard,
Eva Barbara Holzer,
Verena Kain,
Mike Lamont,
Blanca Perea Solano
Rüdiger Schmidt,
Benjamin Todd,
Jörg Wenninger,
Markus Zerlauth

Approved by :
Rüdiger Schmidt

Example of collimator settings




All **machine protection functionality based on interlocks on position readings** (redundancy).

Can be **commissioned without beam**.

Foreseen for **March/April**.




HWC: Tracking Jaw Positions





Setting

Reading



Generally excellent resolution and performance. In the tunnel at some locations pickup noise. Being analyzed.



S. Redaelli

- Outcome of the **collimator hardware commissioning**:
 - Validation of **single collimator**, all relevant functionality
 - Settings and **sensor readouts** (position, temperature, switches,...) verified
 - **Control** of each collimator from CCC is declared “**safe**”
 - **Machine protection functionality** (without beam) partially established
- **Cold checkout** focused on:
 - Control an **ensemble of collimators**
 - Address **timing** and **synchronization** issues
 - **Function-driven motion**, “tracking” tests with other equipment
 - **Establish full machine protection functionality** without beam
 - Verify **interfaces** to other accelerator systems
 - Beam loss monitors: configuration/acquisition of distributed system
 - Sequencer driven commands, machine modes
 - Verify logging of distributed systems (big data sets!)
 - Consistency and sanity checks; **global system status**



Results in Collimation Project Web




DEVICE_NAME	MTF link	FAMILY	IP	BEAM	ANGLE	Config Angle	Jaw Orientation	Summary	Photo 252	Photo LHC	3D Layout	Last modified
TCSG.252.TEST		TCSG	7	B1	135.0							
TCP.D6L7.B1	TCP109 Acceptance (extra)	TCP	7	B1	90.0	-90.0	D/B/C/A	xls/pdf				31/07/2007
TCP.C6L7.B1	TCP101 Acceptance (extra)	TCP	7	B1	0.0	0.0	C/A/D/B	xls/pdf				31/07/2007
TCP.B6L7.B1	TCP102 Acceptance (extra)	TCP	7	B1	127.0	-53.1	C/A/D/B	xls/pdf				01/08/2007
TCSG.A6L7.B1	TCS020 Acceptance (extra)	TCS	7	B1	141.2	-38.9	C/A/D/B	xls/pdf				01/08/2007
TCSG.B5L7.B1		TCS	7	B1	143.5							
TCSG.A5L7.B1	TCS021 Acceptance (extra)	TCS	7	B1	40.7	-139.3	D/B/C/A	xls/pdf				25/10/2007
TCSG.D4L7.B1	TCS029 Acceptance (extra)	TCS	7	B1	90.0	-90.0	D/B/C/A	xls/pdf				10/08/2007
TCSG.B4L7.B1	TCS032 Acceptance (extra)	TCS	7	B1	0.0	0.0	C/A/D/B	xls/pdf				10/08/2007

3) Beam Commissioning

- Beam commissioning of collimators will involve many aspects:
 - Proton losses around the ring.
 - Energy deposition in accelerator devices, including SC magnets.
 - Quenches induced by beam loss.
 - Activation.
 - Radiation.
 - Background in the experiments.
 - Vacuum and heating in the collimation regions.
 - Cooling capacity.
- All has been addressed over the last 5 years (CWG web site).
- These issues are all driven by collimator settings (~500 degrees of freedom) and performance.
- In this talk, focus on **how to get to nominal settings and performance.**

Set-up of single collimator




Calibrated center and width of gap, if beam extension is known (e.g. after scraping).

Advance with experience! Rely on BLM system...

SPS Test for LHC Collimator: BLM-based Calibration

$\sigma_x \approx 0.7 \text{ mm}$



Required time < 1h; Centring repeated at every new coast: ~15 minutes

Learning from Tevatron



- We do now have our own guns at CERN (collimators)!
- Tevatron has the bullets (knowledge how to make collimation work).
- Visits to Fermilab, especially by younger members of the collimation project:
 - S. Readelli (EIC)
 - V. Previtali (PhD)
- Several visits from FNAL experts to CERN.
- Also contacts with BNL on this.

Tevatron Collimation

- Two collimation activities ongoing in parallel last Friday in the Tevatron control room: main injector and Tevatron.
- Must get used to this at CERN...
- Tevatron collimation system is the **second system** (other less powerful system was used for run I).






A Look at Tevatron



D. Still

TEVATRON HALO REMOVAL EFFICIENCY SINCE \approx 2001

~ factor 2 improvement per year





My Tevatron Lessons



- Collimation can perform very well if effort is spent.
- Tevatron collimation is only **set up by experts** (actually ONE expert: Dean Still). Operators only execute **pre-defined automatic sequences**.
- In order to tune up collimator positions, the beam is touched and small amounts of beam are lost:
 - During collimator tuning the target losses in magnets go **up to ~80% of quench threshold**.
 - If something goes wrong in collimator tuning a magnet can and will quench.
 - **BLM's are bypassed** due to excessive rate of false beam dumps.
 - Tevatron has a stable algorithm with a peak **maximum loss** rate of **$6 \times 10^{-3} \text{ s}^{-1}$** .
 - Stability is achieved by stopping BLM-based tuning when reaching maximum intensity loss, indicated by fast intensity measurement (kind of cut off at the 3σ point of the Gaussian beam **6 times the specified maximum beam loss rate at the LHC with collimation fully set up!** less stable halo).


6 times the specified maximum beam loss rate at the LHC with collimation fully set up!

For LHC Collimation

- Train and keep **collimation experts for commissioning** the LHC system:
 - **S. Redaelli**, 4 years collimation work (fellow + EIC), staff in operations group.
 - **C. Bracco**, 3 years collimation work (PhD), start fellowship in June 08.
 - **V. Previtalli**, 1 year collimation work (PhD).
 - **T. Weiler**, 2 years collimation work (present fellow).
 - **M. Jonker**, 3 years collimation work (staff).

Connected: G. Robert-Demolaize (PhD on LHC collimation).
- **Automatic procedures** must be in place: Work ongoing (see presentation by M. Jonker at last MAC).
- The **intensity information** must be added with good rate (100 Hz). To be done.
- Collimator set up in the LHC must work differently than in Tevatron:
 - Nominal LHC at 7 TeV has **200 times higher stored energy** than Tevatron.
 - For same quench threshold and set up method, can only **allow for 0.5% of LHC beam** (14 bunches out of 2808). Note: LHC quench thresholds are even lower!
 - Collimator set up in LHC is foreseen with a **few nominal bunches** (determined from simulation results on single stage cleaning efficiency – consistent with Tevatron).

Principle for Collimator Set-up at 7 TeV





Set Up Strategy



- Rely on **reproducibility of the machine** for the baseline.
- This is helped by only working with bunches of ONE intensity – **only change number of bunches, not bunch intensity**.
- Good **reproducibility and stability** is crucial for the LHC!
- Feedback from **orbit measurements** to collimator settings, if orbit is not stabilized as specified or not reproducible.
- In parallel work on more **advanced methods**:
 - Understand **changes from 450 GeV to 7 TeV** → adjust 7TeV collimator settings with 450GeV data?
 - Do 7 TeV collimator set-up on **secondary halo or pattern of beam loss** measurement?
 - Phase 2: **buttons in jaws** for deterministic setup of collimators (center around beam by equalizing pick up signal of two buttons, coupled to jaws).
- Reproducibility is not evident. However, advanced methods challenging!

Definition of “Good” and “Bad”

- Collimation **efficiency will be measured** after every set-up.
- Measurement method:
 - Generate **diffusive beam losses in one plane** (will always end up on primary collimator after collimator setup). Can be done with transverse feedback, tunes, kicker, ...
 - Measure **intensity loss rate** (p/s).
 - Record **beam loss monitor** readings.
 - **Increase diffusion speed** until the target loss rate (efficiency) is reached.
 - For example with phase 1 we should reach **1×10^{11} p/s** (conclusion: efficiency OK).
 - **Performance reach:** Increase diffusion speed while recording intensity loss rate. Push up to quench or BLM generated abort.

Measured Cleaning Efficiency


- Measure $(dI/dt)_{\max}$ at the abort limit of the BLM or until we quench.

$$\left(\frac{dI}{dt} \right)_{\max} = \frac{R_q}{\tilde{\eta}_{ineff}} \quad \Rightarrow \quad \tilde{\eta}_{ineff} = \frac{R_q}{\left(\frac{dI}{dt} \right)_{\max}}$$

Known...
↑
 Measure

- Deliverable of the collimation system: **Target cleaning efficiency** (support DC betatron beam losses of up to **1.6×10^{11} p/s at 7 TeV – 200 kJ/s**).
- Once design has been reached, the collimation is commissioned.
- Can be achieved, once full phase 1 is installed: **2009**. Should be able to reach **0.8×10^{11} p/s with 2008 system**.

Commissioning Preparations: Start with Less Collimators and Relaxed Tolerances






Commissioning Preparations: 7 TeV Settings for Various Intensities

Intensity	β^* [m]	n_1 [σ]	n_2 [σ]	n_a [σ]	n_3 [σ]	n_{tcdq} [σ]
5.0×10^9	2.00	10.0	-	-	17.0	13.5
1.5×10^{12}	2.00	6.0	-	10.0	17.0	8.0
3.0×10^{12}	2.00	6.0	9.5	10.0	17.0	8.0
1.0×10^{13}	2.00	6.0	8.0	10.0	17.0	8.0
1.3×10^{14}	2.00	6.0	7.0	10.0	17.0	8.0
5.0×10^{14}	2.00	6.0	7.0	10.0	17.0	8.0
5.0×10^9	0.55	6.0	-	-	8.3	7.5
1.5×10^{12}	0.55	6.0	-	10.0	8.3	7.5
3.0×10^{12}	0.55	6.0	8.0	10.0	8.3	7.5
1.0×10^{13}	0.55	6.0	7.0	10.0	8.3	7.5
1.3×10^{14}	0.55	6.0	7.0	10.0	8.3	7.5
5.0×10^{14}	0.55	6.0	7.0	10.0	8.3	7.5





Commissioning Preparations: Efficiency and Quench Limit During the Ramp

C. Bracco




- Two observations:
- 1) Quench limits go down.
 - 2) Local losses in DS go up because collimator not closed!

Commissioning Preparations: Triplet Aperture During Squeeze




Transient in Collimation Insertion vs. Squeeze Step - moderate global orbit correction only (commissioning)






Commissioning Preparations: Collimation During the Squeeze






Commissioning Preparations: Collimation During the Squeeze (Low Intensity)



Commissioning Preparations: Squeeze Routine Operation Procedure



Summary

- LHC collimation **on track** for beam in May 2008.
- Thorough **hardware commissioning and cold checkout** is establishing known collimators with safe position monitoring.
- Results look very **promising with some issues** being addressed.
- All results from production, **HWC and cold checkout documented on project web site** (easily accessible from the control room).
- A **strong team has been trained for collimator commissioning**. Try to learn as much as possible from Tevatron and RHIC. PhD on commissioning: May 2008.
- Collimation set-up is necessarily **different from Tevatron!** Procedures have been worked out, based on detailed LHC simulations (number of collimators versus performance, ramp, squeeze, ...).
- ‘Phase 1’ collimation commissioning must be supported by ‘phase 2’ implementation, such that **performance can be continuously improved** (Tevatron: factor 2 per year over 6 years).