

*LARP*

# US LHC Accelerator Research Program


*BNL - FNAL - LBNL - SLAC*

## **SLAC RC Status Report**

5 July 2010

LHC Collimation Working Group Meeting

Tom Markiewicz/SLAC




**LARP**

# Activities Since 6/7/2010 Status Report




- Pierre Gander finishes torque tests June 11
- Much more testing of rotation drives and actuators






**LARP**

# Alignment and parallelism excellent







**LARP**

# Rotation drive needs a “pawl” (ratchet)

Parts developed, prototyped, fabricated, installed & tested






**LARP**

# 1mm Rhodium balls in RF race PROBLEMATIC

Smooth rotation and low contact resistance an art not a science so  
Abandon this plan

- Bearings now mechanical only
  - Race on 1<sup>st</sup> jaw rebuilt
  - Rebuild on 2<sup>nd</sup> race begins July 6
- RF contact through a ~6 cm arc of wavy Rhodium coated BeCu
  - Same <0.1mOhm contact resistance as previously measured
  - Contact at beamline






# Final (?) Part: Mounting bracket

## Purpose


- Hold the Rhodium coated foil
- Restrain the RF foil from rotating & maintain curvature
- Hold a thermistor


First plastic prototype made & tested; 2<sup>nd</sup> version plastic prototype ready July 6.

Jaw  
Open



Jaw  
Closed






# RC Tasks to Complete

## *LARP*

- Complete rotation drive tests in lab
- Rebuild both RF races on 2<sup>nd</sup> jaw for smooth operation
- Switch out all stainless screws for molybdenum screws
  - Fabricate the final 4 “wavy arcs” for contact resistance & Rhodium plate
  - Fabricate 4 mounting brackets for arcs, thermistors & RF foils
- Final cleaning:
  - Acetone & alcohol for all parts
  - Chemical cleaning of upper vacuum tank vessel
  - Bellows already vacuum fired & leak checked
- In a real clean room
  - Weld bellows to jaw supports & to baseplate
  - Reassemble jaws on baseplate
    - Vu tubing now bent down & brazed to feedthroughs
  - Final alignment & test of all parts
- Weld vacuum tank & test rotation drive
- Vacuum bakeout & final test of rotation drive
- Immobilize, protect, install shock monitors and do paperwork for shipping



**LARP**


# Politics & Collaboration Topics

- Letter of support for SLAC participation in Phase II Construction project will (has?) been sent from SLAC Associate Lab Director for Accelerators to Steve Myers
- Much dialog with DOE for increased financial support
- DOE Review July 15-16

Need to discuss with relevant people:


- SLAC Participation in RC Prototype testing at CERN after delivery
- Decision on nature of future prototype work
  - Support existing prototype with instrumentation (laser micrometer, etc.)
  - Additional HW for HiRadMat testing???
    - Non-vacuum, non cooled Glidcop jaws with next generation support & rotation system
  - Second prototype???
    - Exactly What? Lessons Learned; Design changes
    - Why, Where, When?





**LARP**

## Reference Material Follows



**LARP**

# SLAC design details

